

Physical & Financial status report of ongoing works under R. D.1st Circle, Agartala as on September, 2014

Sl No.	Name of Circle/ Division	Name of work Name of I/O	Estimated cost/ Fund placed in Lac	Expenditure Incurred	UC submitted in Lac	Physical progress	Date of commencement/ Scheduled date of completion/ Probable date of completion	Remarks
1	2	3	4	5	6	7	8	9
Name of Scheme/Department/Agency: - 1.Airport Authority of India (AAD)								
Commencement Year-2014								
1.	1 st Circle Agt Division	Const. of brick solng road at proposed rehabilitation land of re-settlement of effected families at Lankamura. (F. Y-2013-14)	48.86	138.00	00.00	Formation completed & road soling work in progress	March,14 Oct'15 Oct'15	A.A& ES received
2.	1 st Circle Agt Division	Const. of Health sub- centre at proposed rehabilitation land of re-settlement of effected families at Lankamura. (F. Y-2013-14)	15.97			Recently site finalized. & work will start soon.	-----	A.A& ES received
3.	1 st Circle Agt Division	Const. of Sports gallery at proposed rehabilitation land of re-settlement of effected families at Lankamura. (F. Y-2013-14)	36.24			-Do-	-----	A.A& ES received
4.	1 st Circle Agt Division	Const.of AWC at proposed rehabilitation land of re-settlement of effected families at Lankamura. (F. Y-2013-14)	9.20			-Do-	-----	A.A& ES received
5.	1 st Circle Agt Division	Const. of 3 nos market shed at proposed rehabilitation land of re-settlement of effected families at Lankamura. (F. Y-2013-14)	44.79			-Do-.	-----	A.A& ES received
6.	1 st Circle Agt Division	Const. of IAY for 157 nos families at proposed rehabilitation land of re-settlement of effected families at Lankamura. (F. Y-2013-14)	118.00			Not started, fund placed to BDO Bamutia.	-----	A.A& ES received
Total fund placed-Rs273.06/383.00 Lacs								
Name of scheme/Department/Agency: - 2.BEUP								
Commencement Year-2014								
7.	1 st Circle Tlm. Division	Development of road from Batapura PMGSY road to Nirmal Debbarma House via Udhir Das house at PRC Ghat GP (F. Y-2013-14)	12.34/ 6.00	1.50	1.50	Work taken up for earth cutting & filling. Work is now stopped for fund.	07-03-14 April, 14 -	A.A& ES received. Fund required Rs-6.34 lakhs Approximately expenditure incurred Rs. 6.00 Lakhs.but payment not made fully.

Name of scheme/Department/Agency: 3.Co-Operative Department								
Commencement Year-2014								
8.	1 st Circle Agt Division	Construction of 100 seated hostel in the premises of Tripura State Co-Operative Ltd I/O:-Sujit Das,JE (F. Y-2013-14)	589.00/ 530.00	268.00	268.00	All columns erected upto plinth level	April,14 Dec'15 -----	A.A& ES received
Name of scheme/Department/Agency: 4.Education Department (Higher Education Department)								
Commencement Year-2014								
9.	1 st Circle Agt Division	Const of 50 seated Hostel at TIT Narshingar .I/O Er.A Das ,JE (F. Y-2013-14)	107.79/ 35.00	20.00	20.00	Site preparation work started.	Sept'14 Aug'15 ----	Full AA & ES received. (Fund shortage)
10.	1 st Circle Agt Division	Construction of 50 seated girl's hostel at Women's polytechnic at Hapania.I/O:- Er.B Bhoumik. JE (F. Y-2013-14)	107.79/ 20.00	20.00	20.00	Foundation work started	July'14 Aug'15 -----	Full AA & ES received. (Fund shortage)
Name of scheme/Department/Agency: 5.Education Department [School Education Department(NLCPR)]								
Commencement Year -2014								
11.	1 st Circle Agt Division	Construction of Surendranagar H.S. School at Hezamara I/O –Amiya Das ,JE (F. Y-2013-14)	45.41/ 21.51	21.51	21.51	Lintel level	15-03-14 25-11-14 -----	Full AA & ES received. (Fund shortage)
12.	1 st Circle Agt Division	Construction of Champaknagar H.S. School at Jirania I/O :-Shilpi Das,TA (F. Y-2013-14)	45.41/ 21.51	21.51	21.51	Lintel level	28-03-14 30-11-14 -----	AA & ES received. (Fund shortage)
13.	1 st Circle Agt Division	Construction of Birendranagar H.S. School at Jirania (F. Y-2013-14)	45.41/ 21.51	-----	-----	Not started (More building not required)	-----	Fund to be placed with CEO , housing board as desired by the Hon'ble Minister Power
14.	1 st Circle Agt Division	Construction of Badharghat H.S. School at Dukli I/O –Abhijit Saha,JE (F. Y-2013-14)	45.41/ 21.51	21.51	21.51	Roof casting completed. Brick wall work is in progress	Jan'14 18-06-14 -----	AA & ES received. Work stranded due to non availability of fund.
15.	1 st Circle Agt Division	Construction of Kalinagar High School at Mandwi I/O- S. Saha,JE (F. Y-2013-14)	18.74/ 9.02	9.02	9.02	Lintel level	May'14 Dec'14 -----	AA & ES received. Work stranded due to non availability of fund.
16.	1 st Circle Agt Division	Construction of Chantai bari High school at Mandwi. I/O :- Mridul Biswas,TA (F. Y-2013-14)	18.74/ 9.02	9.02	9.02	Estimate Ready	-----	AA & ES received.

17.	1 st Circle Agt Division	Construction of Taranagar school at Mohanpur. I/O:- B.Roy Choudhury,TA (F. Y-2013-14)	18.74/ 9.02	9.02	9.02	Lintel level	May' 14 Dec' 14 -----	AA & ES received. (Fund shortage)
18.	1 st Circle Agt Division	Construction of East Durjoy Nagar High school at Mohanpur. I/O:- A.Debbarma,TA (F. Y-2013-14)	18.74/ 9.02	9.02	9.02	Dismantling work to be done by school authority	-----	AA & ES received.
19.	1 st Circle Agt Division	Construction of Jagatpur High school at Mohanpur I/O:-S.Chakraborty,TA (F. Y-2013-14)	18.74/ 9.02	9.02	9.02	Dismantling work to be done by school authority	-----	AA & ES received.
20.	1 st Circle Agt Division	Construction of Uttar Devendranagar High school at Bamutia. I/O:-H.Barman,JE (F. Y-2013-14)	18.74/ 9.02	9.02	9.02	Foundation work is in progress.	Aug' 14 Jan' 15 -----	AA & ES received. (Fund shortage)
21.	1 st Circle Agt Division	Construction of Pratapnagar High school at AMC. I/O:-A.Saha,JE (F. Y-2013-14)	18.74/ 9.02	9.02	9.02	Foundation work is going on	10-06-14 Nov' 14 -----	AA & ES received. (Fund shortage)
22.	1 st Circle Agt Division	Construction of Akhaliachara High school at Hezamara. I/O:-G Debbarma,JE (F. Y-2013-14)	18.74/ 9.02	9.02	9.02	C/S work	26-04-14 31.12.14 -----	AA & ES received. (Fund shortage)
23.	1 st Circle Bsg. Division	Const. of class room building at Telarban High school under Jampuijala RD Block under NLCPR scheme during the year 2013-14 I/O Er Diamond Khisa,JE (F. Y-2013-14)	21.04/ 18.78	14.24	9.08	Roof casting completed	04-03-14/ 30-10-14 30-12-14	AA&ES given from Director of School Education. Balance fund Rs,2.26 Lac
24.	1 st Circle Bsg. Division	Construction of school building (for up gradation of infrastructure) at Uрмаi HS School under Mohanbhog RD Block. I/O-Almaman Khadim,JE (F. Y-2013-14)	45.18/ 21.50	10.75	-----	-----	-----	AA&ES Received Site just handed over & preparation of estimate is going on Balance fund Rs23.68
25.	1 st Circle Bsg. Division	Construction of school building (for up gradation of infrastructure) at Durlabnarayan HS School under Nalchar RD Block. I/O-Partha Debnath,JE (F. Y-2013-14)	45.18/ 40.74	10.75	-----	-----	-----	AA&ES Received Clear site not handed over & preparation of estimate is going on Balance fund Rs4.44 Lac
26.	1 st Circle Bsg. Division	Construction of computer Lab at Kathalia HS School under Kathalia RD Block. I/O- Swapan ch Das,JE (F. Y-2013-14)	45.18/ 40.74	-----	-----	-----	-----	AA&ES Received Site just handed over & preparation of estimate is going on Balance fund Rs4.44 lac

27.	1 st Circle Tlm. Division	Construction of school building at Tuichindrai HS School I/O- A. Chakraborty,JE (F. Y-2013-14)	47.68/ 21.51	14.15	14.15	Work in progress at foundation level.	18.05.2014 Nov, 14 Jan,2015	A.A& ES received Fund required Rs-26.17 lakhs
28.	1 st Circle Tlm. Division	Construction of school building at Asharambari HS School. I/O- Bidyut Kr. Deb,JE (F. Y-2013-14)	47.94/ 21.51	21.42	21.42	Roof level.	15.03.2014 Sept,14 Oct,2014	A.A& ES received Fund required Rs-26.17 lakhs
Name of scheme/Department/Agency: -6. Education Department [School Education Department(RMSA)]								
Commencement Year -2014								
29.	1 st Circle Agt Division	Construction of school building at Kalkalia High school (F. Y-2013-14)	57.12/ 57.12	98.00	98.00	Layout to be given very shortly		AA & ES received. (Work will start after removal of trees at the work site)
30.	1 st Circle Agt Division	Construction of school building at Sachindranagar Colony Bazar High School (F. Y-2013-14)	57.12/ 57.12			Trench cutting is in progress.	30-08-14 Feb'15 Feb'15	AA & ES received.
31.	1 st Circle Agt Division	Construction of school building at Sukanta Academy Govt. English Medium High school .I/O S.Choudhury,JE (F. Y-2013-14)	45.00/ 45.86			Steel work for column base is in progress	26-08-14 Feb,15 Feb'15	AA & ES received.
32.	1 st Circle Agt Division	Construction of school building at Madhya Bhuban ban High school. I/O:-H.Barman,JE (F. Y-2013-14)	30.23/ 30.23			Foundation of earth work almost completed	23-08-14 Feb,15 Feb'15	AA & ES received.
33.	1 st Circle Agt Division	Construction of school building at Mantala High school I/O.Prasenjit Roy ,TA (F. Y-2013-14)	41.49/ 41.49			Demolishing of old structure is completed	26-08-14 Feb,15 Feb'15	AA & ES received.
34.	1 st Circle Agt Division	Construction of school building at Simna High school. I/O.A.Debbarma ,TA (F. Y-2013-14)	35.86/ 35.86			Foundation of earth work almost completed	26-08-14 Feb,15 Feb'15	AA & ES received.
35.	1 st Circle Agt Division	Construction of school building at Durganagar High school. I/O:-Er. A Dutta,JE (F. Y-2013-14)	29.36/ 29.36			Foundation of earth work almost completed	30-08-14 Feb,15 Feb'15	AA & ES received.
36.	1 st Circle Bsg. Division	Construction of room for class , science lab, computer room etc, at Chandanmura High school under Nalchar R.D Block , I/O Partha Debnath ,JE (F. Y-2013-14)	35.86/ 35.86	11.92	200.00	Not started	-----	AA&ES received from Education Dept. Work will be started by this month after demolition of one small kitchen shed & water tank

37.	1 st Circle Bsg. Division	Construction of room for class , science lab, computer room etc, at PoangBari High school under Nalchar R.D Block , I/O Paritosh Das ,JE (F. Y-2013-14)	30.23/30.23	9.97		W/O issued	-----	AA&ES received from Education Dept . Clear site not handed over
38.	1 st Circle Bsg. Division	Construction of room for class , science lab, computer room etc, at Garurban High school under Mohanbhog R.D Block , I/O:-SAlmamun Khadim ,JE (F. Y-2013-14)	30.07/30.23	10.27		PCC work in progress	22-08-14 23-02-15 31-01-15	AA&ES received from Education Dept.
39.	1 st Circle Bsg. Division	Construction of room for class , science lab, computer room etc. at Ghilamura High school under Mohanbhog R.D Block , I/O-Sanjib Sinha ,JE (F. Y-2013-14)	57.12/57.12	17.68		Layout given	10-09-14 11-07-15 01-07-15	AA&ES received from Education Dept. Panchayet body will be deciding to dismantle the existing building.
40.	1 st Circle Bsg. Division	Construction of room for class , science lab, computer room etc. at Chatiyā Tilla High school under Boxanagar R.D Block , I/O Pranab paul ,T/A (F. Y-2013-14)	57.12/57.12	18.73		Layout given	04-09-14 15-08-15 15-07-15	AA&ES received from Education Dept
41.	1 st Circle Bsg. Division	Construction of room for class , science lab, computer room etc. at Panchnalī T High school under Boxanagar R.D Block , I/O Pijush debnath ,T/A (F. Y-2013-14)	30.23/30.23	10.30		Earth work in progress	15-08-14 20-06-15 05-06-15	AA&ES received from Education Dept
42.	1 st Circle Bsg. Division	Construction of Addl .class room science lab, computer lab etc. at North N.C Nagar High school under Bishalgarh R.D Block , I/O Litan Bhowmik ,J/E (F. Y-2013-14)	35.86/35.86	5.50		Earth work in progress	21-08-14 28-02-15 28-02-15	AA&ES received from Education Dept
43.	1 st Circle Bsg. Division	Construction of Addl .class room science lab, computer lab etc. at Khudiram High school under Bishalgarh R.D Block , I/O Mita Malakar ,J/E	30.23/30.23	4.97		Earth work in progress	18-08-14 28-02-15 28-02-15	AA&ES received from Education Dept
44.	1 st Circle Bsg. Division	Construction of Addl .class room science lab, computer lab etc. at Champamura High school under Bishalgarh R.D Block , I/O Susanta kar ,T/A . Bishramgang Division (F. Y-2013-14)	30.23/30.23	4.97		Earth work in progress	27-08-14 28-02-15 28-02-15	AA&ES received from Education Dept
45.	1 st Circle Bsg. Division	Construction of Addl .class room science lab, computer lab etc. at Chandranagar High school under Bishalgarh R.D Block , I/O Basu Mia,W/A (F. Y-2013-14)	30.23/30.23	4.97		Not started	-----	AA&ES received from Education Dept Site not finalized. Kalimandir to be shifted by committee (dispute land)
46.	1 st Circle Bsg. Division	Construction of Addl .class room science lab, computer lab etc. at Ramgapania High school under Charilam R.D Block , I/O Sujit Dutta,JE . (F. Y-2013-14)	30.23/30.23	4.97		Earth work for column foundation is completed	14.08.14 28.02.15 28-02-15	AA&ES received from Education Dept

47.	1 st Circle Bsg. Division	Construction of Addl .class room science lab, computer lab etc. at Aralia High school under Charilam R.D Block, I/O Dipankar Banik,JE .	30.23/ 30.23	4.97		Foundation work is in progress	27-08-14 27-02-15 15-03-15	AA&ES received from Education Dept
48.	1 st Circle Bsg. Division	Construction of Addl .class room science lab, computer lab etc. at Ramcherra High school under Charilam R.D Block , I/O Chayan Nandi,TA . (F. Y-2013-14)	30.23/ 30.23	4.97		12 nos RCC column casting upto hunch level	28-08-14 28-02-15 28-02-15	AA&ES received from Education Dept
49.	1 st Circle Bsg. Division	Construction of Addl .class room science lab, computer lab etc. at Ujan Ganiamara High school under Jampuijala R.D Block, I/O Bikash Uchai,JE . (F. Y-2013-14)	35.86/ 35.86	4.97		All colume casted upto plinth level	18-08-14 30-03-15 30-03-15	AA&ES received from Education Dept
50.	1 st Circle Bsg. Division	Construction of Addl .class room science lab, computer lab etc. at Ratanpur High school under Jampuijala R.D Block, I/O Diamoind Khisa,JE . (F. Y-2013-14)	45.86/ 45.86	6.50		Earth work	28-08-14 30-03-15 28-03-15	AA&ES received from Education Dept
51.	1 st Circle Bsg. Division	Construction of Addl .class room science lab, computer lab etc. at Takarjala north High school under Jampuijala R.D Block, I/O Diamond Khisa,JE (F. Y-2013-14)	30.23/ 30.23	9.20		Plinth band level	21-07-14 28-02-15 28-02-15	AA&ES received from Education Dept
52.	1 st Circle Bsg. Division	Construction of Addl .class room science lab, computer lab etc. at Thelakumb High school under Jampuijala R.D Block , I/O-Nilendra Debbarma,TA (F. Y-2013-14)	30.86/ 30.86			Not started		AA&ES received from Education Dept Site development required &will be taking up by Panchayet.Amount required about 1.20 lakhs more.
53.	1 st Circle Bsg. Division	Construction of Addl .class room science lab, computer lab etc. at Jampuijala Girls High school under Jampuijala R.D Block , I/O-Diamoind Khisa,JE . (F. Y-2013-14)	30.23/ 30.23	5.20		PCC Work for column is in progress	18-08-14 28-02-15 28-02-15	AA&ES received from Education Dept Work delayed due to dismantling of one semi permanent structure
54.	1 st Circle Bsg. Division	Construction of Addl .class room science lab, computer lab etc. at Pathariadwar High school under Bishalgarh R.D Block, I/O:-Nirmal Debnath ,WA (F. Y-2013-14)	30.23/ 30.23	4.97		PCC Work for column is in progress	28.-08-14 28-02-15 28-02-15	AA&ES received from Education Dept
55.	1 st Circle Bsg. Division	Construction of School building Rangamura, T H .S. School , I/O Hillol Das , JE (F. Y-2013-14)	57.12/ 57.12	7.20		PCC Work for column is in progress	26-08-14 26-02-15 26-02-15	AA&ES received from Education Dept
56.	1 st Circle Bsg. Division	Construction of School building Tarani Sundari , class XII School, I/O Chandan Debnath , TA (F. Y-2013-14)	30.23/ 30.23	5.10		PCC Work for column is in progress	27-08-14 28-02-15 28-02-15	AA&ES received from Education Dept

57.	1 st Circle Tlm. Division	Construction of School Building at Tuithampui High School under Mungiakami RD Block. I/O- Babul Debbarma,TA. (F. Y-2013-14)	35.86/ 35.86	-----	-----	-----	-----	A.A& ES received Work will start very shortly. Bricks tender not yet finalized.Decision has been sort with D.M & C.
58.	1 st Circle Tlm. Division	Construction of School Building at Labanya Chow para High School under Padmabil RD Block. I/O- Abdul Rahim,JE (F. Y-2013-14)	35.86/ 35.86	-----	-----	-----	-----	A.A& ES received Work will be start shortly
59.	1 st Circle Tlm. Division	Construction of School Building at Nalia Bari Col. High School under Tulashikhar RD Block. I/O- Abhijit Chakraborty,JE (F. Y-2013-14)	57.12/ 57.12	-----	-----	-----	-----	A.A& ES received Work will be start shortly
60.	1 st Circle Tlm. Division	Construction of School Building at Wondalong High School under Padmabil RD Block. I/O- Dhirman Debbarma,TA. (F. Y-2013-14)	57.12/ 57.12	-----	-----	-----	-----	A.A& ES received Work will be start shortly
61.	1 st Circle Tlm. Division	Construction of School Building at Gamai bari High School under Teliamura RD Block. I/O- Uttam Kr. Banik,JE (F. Y-2013-14)	57.12/ 57.12	-----	-----	-----	-----	A.A& ES received Work will be start shortly
62.	1 st Circle Tlm. Division	Construction of School Building at Tablabari High School under Khowai RD Block. I/O- Pranesh Ranjan DasTA. (F. Y-2013-14)	57.12/ 57.12	-----	-----	-----	-----	A.A& ES received Work will be start shortly
63.	1 st Circle Tlm. Division	Construction of School Building at Bagan Bazar High School under Kalyanpur RD Block. I/O- Rajat Banik,JE. (F. Y-2013-14)	45.86 45.86	-----	-----	-----	-----	A.A& ES received Work will be start very shortly
64.	1 st Circle Tlm. Division	Construction of School Building at Kamal Nagar High School under Kalyanpur RD Block. I/O-Shyamal Debbarma,TA. (F. Y-2013-14)	30.23 30.23	-----	-----	-----	-----	A.A& ES received Work will be start shortly
65.	1 st Circle Tlm. Division	Construction of School Building at Ganki Colony High School under Khowai RD Block. I/O- Abhijit Das,TA. (F. Y-2013-14)	30.23/ 30.23	-----	-----	-----	-----	A.A& ES received Work will be start very soon.
66.	1 st Circle Tlm. Division	Construction of School Building at Bidhyabil High School under Tulashikhar RD Block. I/O- Bidyat Kr. Deb,JE (F. Y-2013-14)	30.23/ 30.23	-----	-----	-----	-----	A.A& ES received Estimate sent to SE

67.	1 st Circle Tlm. Division	Construction of School Building at Howai Bari High School under Teliamura RD Block. I/O- Debabrata Singha,JE (F. Y-2013-14)	30.23/ 30.23	-----	-----	-----	-----	A.A& ES received
68.	1 st Circle Tlm. Division	Construction of School Building at Kungaban High School under Kalyanpur RD Block. I/O- Rajat Banik,JE (F. Y-2013-14)	30.23/ 30.23	-----	-----	-----	-----	A.A& ES received
69.	1 st Circle Tlm. Division	Construction of School Building at Battali High School under Khowai RD Block. I/O- Sujit Saha,TA. (F. Y-2013-14)	30.23/ 30.23	-----	-----	-----	-----	A.A& ES received Estimate under preparation
70.	1 st Circle Tlm. Division	Construction of School Building at Gouranga Tilla High School under Khowai RD Block. I/O- Partha Prathim Dey. (F. Y-2013-14)	35.86/ 35.86	-----	-----	-----	-----	A.A& ES received Site not finalized
71.	1 st Circle Tlm. Division	Construction of School Building at Ban Bazar High School under Tulashikhar RD Block. I/O- Bidyat Kr. Deb,JE (F. Y-2013-14)	24.60/ 24.60	-----	-----	-----	-----	A.A& ES received Estimate under preparation.
72.	1 st Circle Tlm. Division	Construction of School Building at Gopal Nagar High School under Tulashikhar RD Block. I/O- Dipak Kr. Reang,JE.(F. Y-2013-14)	24.60/ 24.60	-----	-----	-----	-----	A.A& ES received
73.	1 st Circle Tlm. Division	Construction of School Building at Rambabu Sampadhak Para High School under Kalyanpur RD Block. I/O-Shymal Debbarma,TA. (F. Y-2013-14)	28.73/ 28.73	-----	-----	-----	-----	A.A& ES received Estimate under preparation.
74.	1 st Circle Tlm. Division	Construction of School Building at Brahma Charra High School under Teliamura RD Block. I/O- Uttam Kr. Banik,JE (F. Y-2013-14)	34.36/ 34.36	-----	-----	-----	-----	A.A& ES received
Name of scheme/Department/Agency: -7. Education Department [School Education(Madrassa)								
Commencement Year -2014								
75.	1 st Circle Bsg. Division	Construction of School building for Khedabari Junior Madrasha under Melaghar R D Block I/O Er.Almaman Khadim JE (F. Y-2013-14)	15.00/ 13.50	2.94	-----	Not started.		AA&ES Received Fund to be diverted to the Sonamura Nagar Panchayet as desired by Public representative.
76.	1 st Circle Bsg. Division	Construction of School building for Karaliamura Islamia Jr Madrasha under Sonamura nagar panchyat Word no-7, Melaghar R D Block I/O Er.Almaman Khadim JE (F. Y-2013-14)	15.00/ 13.50	-----	-----	Not started.		AA&ES Received Fund to be diverted to the Sonamura Nagar Panchayet as desired by Public representative

Name of scheme/Department/Agency: - 8. Education Department [Social Education/ICDS]								
Commencement Year -2013								
77.	1 st Circle Agt Division	Construction of juvenilia home at Abhoynagar under AMC,Agartala during the year 2013-14. I/O S.K Das,JE (F. Y-2013-14)	162.00/ 104.94	90.00	80.00	Ground floor completed and first floor column raised upto top level	June' 13 Aug' 14 -----	AA & ES received for full amount.Work stopped due to fund shortage
Commencement Year -2014								
78.	1 st Circle Agt Division	Construction of 250 MT SNP Go-Down at Mohonpur R.D Block I/O- Subrata chakraborty ,T/A, MNP Block (Modification order has been issued to Er.S .Chakraborty ,T/A) (F. Y-2013-14)	44.035/ 44.035	44.035	44.035	Roof level	May' 14 Oct' 14 Oct' 14	AA & ES received. BIP shortage
79.	1 st Circle Agt Division	Const. of CDPO Office building at Mohapur. I/O-S.Chakraborty,TA (F. Y-2013-14)	25.00/ 12.50	12.50	12.50	Roof casting completed	May' 14 Jan' 15 ----	AA & ES received full. Fund shortage
80.	1 st Circle Agt Division	Construction of Institute for Visually Handicapped Hostel(Boys) at Narsingarh I/O:-A.J. Das,JE (F. Y-2013-14)	135.00/ 90.00	90.00	90.00	50% C/S is in progress for slab casting	Jan' 14 Dec' 14 ----	AA & ES received for 90.00 Lakhs. Balance fund required Rs.45.00
81.	1 st Circle Tlm. Division	Const. of CDPO Office building at Kalyanpur during the year 2013-14 I/O –Rajat Banik,JE (F. Y-2013-14)	25.00/ 12.50	5.43	5.43	Site not handed over		A.A& ES received
82.	1 st Circle Tlm. Division	Const. of CDPO Office building at Tulashikhar during the year 2013-14 I/O –Amit Bhattacharjee,JE (F. Y-2013-14)	25.00/ 12.50	5.43	5.43	Site not handed over		A.A& ES received
83.	1 st Circle Tlm. Division	Const. of CDPO Office building at Padmabil during the year 2013-14 I/O -S. Chakma,TA (F. Y-2013-14)	25.00/ 12.50	8.77	8.77	Roof level	20-01-14 Jan,14 Oct,14	A.A& ES received
Name of scheme/Department/Agency: - 9.Forest Department								
Commencement Year -2014								
84.	1 st Circle Bsg. Division	Installation of 10,000 GPH in/c pump house at Sepahijala Zoological Park (F. Y-2014-15)	16.52/ 25.00	-----	-----	Completed.	16-06-14 30-09-14 20-09-14	AA & ES received

Name of scheme/Department/Agency: - 10.Food Department								
Commencement Year -2013								
85.	1 st Circle Bsg. Division	Construction of 100 MT new salt godown at Jampuijala under Jampuijala Sub Division.I/O Er.Dimond Khisa,JE (F. Y-2013-14)	21.02/12.54	12.50	12.00	Plastering work is completed	04-11-13 05-05-14 -----	AA&ES Received Presently work stopped due to shortage of fund. Balance fund Rs8.48
Commencement Year -2014								
86.	1 st Circle Bsg. Division	Working standard laboratory at Sonamura (Food Deptt.) (F. Y-2013-14)	25.388/30.00	6.00	-----	Work will start immediately	08-09-14 30-04-15 31-03-15	AA&ES Received
Name of scheme/Department/Agency: - 11.Handloom, handicraft & sericulture Department								
Commencement Year -2013								
87.	1 st Circle Agt Division	Construction of Sericulture Training Institute at Champak Nagar. IO-Arghya Datta, JE (F. Y-2013-14)	500.00/304.00	185.00	145.00	50% roof casted	Oct'13 Oct'14 -----	AA & ES received. (Fund shortage)
88.	1 st Circle Agt Division	Construction of Girls Hostel at Champak Nagar. . IO-Arghya Datta, JE (F. Y-2013-14)				50% C/S of roof is in progress		
89.	1 st Circle Agt Division	Construction of Boys Hostel at Champak Nagar. . IO-Arghya Datta, JE (F. Y-2013-14)				50% C/S of roof is in progress		
90	1 st Circle Agt Division	Construction of urban Hut at Purbasha I/O. Er. S Das JE. RD. Agt.Div (F. Y-2013-14)	238.00/187.00	187.00	187.00	1 st & 2 nd phase work completed.	Jan'13 Oct,14 ----	AA & ES received. 3 rd phase work will be started after handed over of clear site as well as placement of balance fund
Commencement Year -2014								
91.	1 st Circle Tlm. Division	Construction of common facility center for Khowai handicrafts cluster at officetilla, khowai ,I/O. Er Debabrata Sinha, JE.RD. TLM. Div (F. Y-2013-14)	26.24/26.24	7.81	7.81	Trench cutting complete.	22-08-14	A.A& ES received Work delayed for Election process & then site dispute.
Name of scheme/Department/Agency: - 12.Health & Family Welfare								
Commencement Year -2011								
92.	1 st Circle Bsg. Division	Construction of PHC Building at Nidaya under Kathalia R D Block I/O Sri Debasish Debbarma A/E (F. Y-2012-13)	394.65/356.19	285.00	285.00	Finishing work in progress.	26-07-11 30-09-14 15-11-14	AA&ES Received Balance fund Rs38.46 required.

Commencement Year -2014								
93.	1 st Circle Agt Division	Construction of Out Door & attached toilet along with electrification & Hard drawn fencing at Kanchanmala PHC (F. Y-2013-14)	52.38/ 16.00	-----	-----	Preliminary estimate sent to Health Dept for approval	-----	AA & ES not received.
94.	1 st Circle Bsg. Division	Construction of Eye Ward with Eye OT and OPD at Melaghar Sub- Division Hospital.Er.Pradip Roy,TA (F. Y-2013-14)	276.17/ 38.91	7.44	-----	Dismantling work completed	-----	AA&ES received for 38.91 Lakhs. Work will start after getting necessary required fund
Name of scheme/Department/Agency: - 13.Health & Family Welfare (NRHM)								
Commencement Year -2013								
95.	1 st Circle Tlm. Division	Const. of Health Sub-Centre at Nunacharra under Mungiakami R.D. Block. I.O. Er. Anupam Saha, JE. (F. Y-2012-13)	12.76/ 12.76	8.90	8.90	Finishing work in progress	20-04-13 Aug,14 Sept,14	A.A& ES received. Work delayed due to no motorable road.
Commencement Year -2014								
96.	1 st Circle Bsg. Division	Const. of Health Sub centre at Kemptali under Nalchar R.D Block. I.O-Er. P.Roy, TA (F. Y-2014-15)	16.77/ 16.77	-----	-----	-----	-----	A.A& ES received Site not handed over to us.
97.	1 st Circle Tlm. Division	Const. of Health Sub-Centre at West Ganki under Khowai R.D. Block (F. Y-2014-15)	16.77/ 16.77	-----	-----	-----	-----	A.A& ES received Site not handed over to us.
98.	1 st Circle Tlm. Division	Const. of Health Sub-Centre at Pramod Nagar under Khowai R.D. Block (F. Y-2014-15)	16.77/ 16.77	-----	-----	-----	-----	A.A& ES received Site not handed over to us.
99.	1 st Circle Tlm. Division	Const. of Health Sub-Centre at KamalNagar under kalyanpur R.D. Block (F. Y-2014-15)	16.77/ 16.77	-----	-----	-----	-----	A.A& ES received Site not handed over to us.
100.	1 st Circle Tlm. Division	Const. of Health Sub-Centre at Ghilatali under Kalyanpur R.D. Block (F. Y-2014-15)	16.77/ 16.77	-----	-----	-----	-----	A.A& ES received Site not handed over to us.
101.	1 st Circle Tlm. Division	Const. of Health Sub-Centre at Barabil under Khowai R.D. Block (F. Y-2014-15)	16.77/ 16.77	-----	-----	-----	-----	A.A& ES received Site not handed over to us.
102.	1 st Circle Tlm. Division	Const. of Health Sub-Centre at Madhya krishnanagar under Teliamura R.D. Block (F. Y-2014-15)	16.77/ 16.77	-----	-----	-----	-----	A.A& ES received Site not handed over to us

Name of scheme/Department/Agency: - 14.Industry & Commerce								
Commencement Year -2012								
103.	1 st Circle Bsg. Division	Construction of I.T.I building at Bishramganj I/O Pradip Roy,TA (F. Y-2012-13)	372.74/350.00	330.00	200.00	Sanitary & finishing work is going on at ground floor & 1 st floor.	11-07-12 11-07-13 30-10-14	AA&ES Received Balance fund Rs22.74
Commencement Year -2013								
104.	1 st Circle Tlm. Division	Construction of ITI Building at Teliamura. I.O Er. Abhijit Chakraborty, J.E., R. D. TLM DIV. (F. Y-2013-14)	473.03/300.00	227.87	250.00	Top floor slab casting to be done shortly. C/S work in progress.	01-05-13 March,15 Oct, 2015	A.A& ES received Balance fund required.
105.	1 st Circle Tlm. Division	Construction of 50 seated Hostel for ITI at Teliamura. I.O. Er. Kuntal Datta, J.E., R. D. TLM DIV. (F. Y-2013-14)	153.87/100.00	100.00		Top floor slab casting completed. Finishing work is in progress.	02-05-13 March,14 March,2015	A.A& ES received Balance fund Rs53.87
Commencement Year -2014								
106.	1 st Circle Bsg. Division	Construction of 50 seated hostel at Bishramganj I.T.I complex I/O Pradip Roy,TA (F. Y-2013-14)	131.65/100.00	80.00	----	C/S for top floor slab is in progress	01-02-14 31-01-15 31-01-15	AA&ES Received
Name of scheme/Department/Agency: - 15. Interest Fund								
Commencement Year -2014								
107.	1 st Circle Bsg. Division	Construction of office building of RD Bishramganj Division I/O-Er.Pradip Roy,TA (F. Y-2013-14)	142.31/138.28	110.00	70.00	Work upto lintel level of 3 rd floor & plastering work completed upto 2 nd floor.	24-05-14 25-11-15 20-11-15	AA&ES Received Balance fund Rs4.03
108.	1 st Circle Bsg. Division	Construction of RD Godown at Bishramganj. under RD Bishramganj Division I/O-Er.Pradip Roy,TA (F. Y-2013-14)	29.23/27.75	18.00	-----	Roofing completed & plinth preparation is in progress	20-05-14 20-02-15 30-11-14	AA&ES Received Balance fund Rs1.48
109.	1 st Circle Bsg. Division	Construction of Boundery wall.under RD. Bishramganj Division I/O-Er.Pradip Roy,TA (F. Y-2013-14)	21.76/21.76	10.00	-----	RCC. Column casting is progress	23-07-14 24-11-14 20-11-14	AA&ES Received
Name of scheme/Department/Agency: - 16.MPLAD/NEEPCO								
Commencement Year -2013								
110.	1 st Circle Agt Division	Construction of 500 seated Community hall at Champaknagar. I/O- Sukhen Pathuri,JE (F. Y-2012-13)	125.00/125.00	125.00	125.00	Acoustic ceiling work is in progress	May,13 Sept' 14 Nov' 2014.	AA & ES received.

111.	1 st Circle Agt Division	Const of School Building at Kabi Sukanta High School at Srinagar under Dukli Block. (F. Y-2013-14)	41.00/ 32.50	30.00	25.00	Gr. floor completed & C/S work of 1st storey roof completed.	April' 13 Dec' 13 -----	AA & ES received. Work stranded due to fund shortage.
Commencement Year -2014								
112.	1 st Circle Agt Division	Const of class room at Ranga Charra High School under Mohinipur GP of Mohanpur RD Block. (F. Y-2012-13)	10.00/ 10.00	10.00	10.00	Work started	10/08/14 Jan' 15 Jan' 15	AA & ES received.
113.	1 st Circle Agt Division	Const of class room at Sadhu Tilla Girls High School, Renters Colony AMC Word No-32.I/O:-A.Saha,JE (F. Y-2013-14)	18.00/ 16.24	16.24	16.24	Brick work completed up to top level.	May' 14 Nov' 14 Jan' 15	AA & ES received. Balance fund required Rs1.76
114.	1 st Circle Agt Division	Const. of boundary wall and other site development of Matri pally Community Hall under AMC Word No-26 (F. Y-2013-14)	15.00/ 15.00	15.00	15.00	All most completed	May,14 Sept' 14 Sept' 14	AA & ES received.
115	1 st Circle Agt Division	Const. of Community Hall at Milan Sangha under AMC-29 (F. Y-2013-14)	Nil/ 15.00	-----	-----	Decision pending	-----	AA & ES received. Modified approval yet not received for construction of Library in place of common hall
116.	1 st Circle Agt Division	Const of Community hall near Sodhannya Setu under AMC Word No- 32 (F. Y-2013-14)	Nil/ 15.00	15.00	15.00	Site selected	-----	Proposed for 400 seated community hall but available fund placed 15.00 lac.Decision pending due to inadequate fund.
117.	1 st Circle Agt Division	Const of Small Bridge with RCC near Ramthakur Ashram, West side of Mattri Pally under AMC word no-26 (F. Y-2013-14)	Nil/ 10.00	-----	-----	-----	-----	AA & ES received. Decision pending (modified approval yet not received for Const. of RCC Box cell & side drain in place of RCC foot bridge)
118.	1 st Circle Agt Division	Const of Community hall at Panchabati (F. Y-2013-14). I.O-Er. Biswanath Roy Chowdhury.T.A., MNP R.D Block.	25.00	-----	-----	Site selected recently	-----	AA & ES not received.
Name of scheme/Department/Agency: - 17.MSDP								
Commencement Year -2014								
119.	1 st Circle Bsg. Division	Const of double storied 6(Six) nos class room school building with toilet block at Telkajla High school of Telkajla GP of Mohanbhog RD Block I/O- Sanjib Sinha,JE(F. Y-2014-15)	58.51/ 22.50	17.92		W/O issued	-----	AA&ES Received Clear Site not handed over Balance fund Rs 36.01 required.

120.	1 st Circle Bsg. Division	Const of double storied 6(Six) nos class room school building with toilet block at Uttar Rangamati JB school of Khedabari GP of Nalchar RD Block I/O- Partha Debnath,JE(F. Y-2014-15)	58.51/22.50	17.95	Out of 2 crores U.C submitted for Rs. 1 crore.	Work order issued	-----	AA&ES Received Clear Site not handed over Balance fund Rs 36.01
121.	1 st Circle Bsg. Division	Const of double school building with toilet block at Kathaliamura JB school of Grantali GP of Mohanbhog RD Block I/O Paritosh Das,JE(F. Y-2014-15)	58.51/22.50	17.92		Work order issued	-----	AA&ES Received Clear Site not handed over(required land not available) Balance fund Rs 36.01
122.	1 st Circle Bsg. Division	Const of double storied 6(Six) nos class room school building with toilet block at Uttar Rangamati High school of Rangamati GP of Nalchar RD Block I/O- Paritosh Das,JE(F. Y-2014-15)	58.51/22.50	17.92		Work order issued	-----	AA&ES Received Site not handed over(Existing structure to be demolished) Balance fund Rs 36.01
123.	1 st Circle Bsg. Division	Const of double storied 6(Six) nos class room school building with toilet block at Uttar Bejimara High school of Kathalia RD Block..I/O- P. Sarathi Das .TA (F. Y-2014-15)	58.51/22.50	17.92		Work order issued	-----	AA&ES Received Existing structure to be demolished) Balance fund Rs 36.01
124.	1 st Circle Bsg. Division	Const of computer Lab at Barnarayan Islamia Madrassa school I/O- Hillol Das,JE (F. Y-2014-15)	20.00/11.25			Work order issued	-----	AA&ES Received Materials booked through BT bill Balance fund Rs 8.75
125.	1 st Circle Bsg. Division	Const of computer Lab at South Paharpur HS School under Kathalia RD Block I/O- S.Majumder,JE (F. Y-2014-15)	20.00/11.25			Work order issued	-----	AA&ES Received Materials booked through BT bill
126.	1 st Circle Bsg. Division	Const of Computer Lab at Rabindranagar HS School.I/O Partha Sarathi Das,TA (F. Y-2014-15)	20.00/11.25			Work order issued	-----	AA&ES Received Materials booked through BT bill Balance fund Rs 8.75
127.	1 st Circle Bsg. Division	Const of computer Lab at KK Nagar HS School under Kathalia RD Block I/O- Chandan Debnath,TA (F. Y-2014-15)	21.35/11.25			Work order issued	-----	AA&ES Received Balance fund Rs 10.10 Materials booked through BT bill
128.	1 st Circle Bsg. Division	Const of school building for science Lab at Barnarayan Madrassa High School.I/O- Hillol Das,JE (F. Y-2014-15)	30.00/13.50			Work order issued	-----	AA&ES Received Materials booked through BT bill Balance fund Rs16.50lac
129.	1 st Circle Bsg. Division	Const of science Lab at Sonapur HS School under Sonapur GP. I/O-Partha Sarathi Das,TA (F. Y-2014-15)	30.00/13.50			Work order issued	-----	AA&ES Received Materials booked through BT bill Balance fund Rs16.50
130.	1 st Circle Bsg. Division	Const of school building for science Lab at Kathalia HS School I/O- Swapan Ch. Das,JE (F. Y-2014-15)	30.00/13.50		Work order issued	-----	AA&ES Received Materials booked through BT bill Balance fund Rs16.50	

131.	1 st Circle Bsg. Division	Const of school building for science Lab at Barnarayan HS School under Kathalia RD Block I/O S. Majumder ,JE (F. Y-2014-15)	30.00/ 13.50			Work order issued	-----	AA&ES Received Materials booked through BT bill Balance fund Rs16.50
Name of scheme/Department/Agency: - 18.NDRF								
Commencement Year -2014								
132.	1 st Circle Bsg. Division	Construction of class room at ground floor for civil defense training at CTI Complex .Gokulnagar under Sepahijala District during -14-15 I/O Er, P.Roy (F. Y-2014-15)	(25.64+ 16.00) =41.64/ 38.84	-	-	Steel work of Column in progress	05-09-14 05-04-15 31-03-15	AA&ES received from DM&C Balance fund required Rs.2.80
133.	1 st Circle Bsg. Division	Construction of class room on the 1 st floor for civil defense training at CTI Complex.Sepahijala District during -14-15 I/O Er, P.Roy (F. Y-2014-15)		-	-	Layout given	05-09-14 05-04-14 31-03-15	
Name of scheme/Department/Agency: - 19.Panchayet Department								
Commencement Year-2014								
134.	1 st Circle Agt Division	Mtc of Panchayet Directorate Office at Gurkhabasti. I/O= A Debbarma,TA (F. Y-2013-14)	6.60/ 6.16	6.16	6.16	Finishing stage.	March'14 Sept,14 Oct'14	A.A& ES received Earlier site was not given.
135.	1 st Circle Agt Division	Const. of 800 Seated Auditorium at PRTI AD Nagar at Agartala (F. Y-2013-14)	Nil/ 90.00	-----	-----	Estimate under preparation	-----	A.A& ES not received
Name of scheme/Department/Agency: - 20.Police Department								
Commencement Year -2013								
136.	1 st Circle Agt Division	Const of police out post at Bamutia under Mohanpur RD Block. I/O:-Himangsu Barman,JE (F. Y-2012-13)	48.00/ 48.00	40.00	34.00	Plastering work almost completed.(painting remaining)	May,13 Feb'14 Sept,14	AA & ES received. Delayed due to AA lately given.
137	1 st Circle Bsg. Division	Const. of P.S building at Sonamura (F. Y-2012-13)	82.86/ 73.19	45.00	40.00	2 nd story roof casting is completed.& plastering work of ground floor going on	19-12-13 15-12-14 30-12-14	AA & ES given during August'2013Fund required Rs.9.67lakh
Commencement Year -2014								
138.	1 st Circle Bsg. Division	Const. of NGO's mess at District Police line, Sepahijala (F. Y-2012-13)	45.77/ 40.00	40.00	40.00	Finishing work is going on (.painting remaining)	03-01-14 03-08-14 15-10-14	AA & ES given during August'2013. Addl 5.25 lakh placed for parade ground, instead of NGO mess, Letter given for rectify.

139.	1 st Circle Bsg. Division	Const. of parade ground with drill shed at District Police line, Sepahijala (F. Y-2012-13)	20.48/ (20.00+ 5.25) =25.25	Nil	-----	Work order issued	Nil	AA & ES given during August'2013 Site not handed over.
140.	1 st Circle Bsg. Division	Const. of Women Help Desk at Sonamura P.S (F. Y-2012-13)	10.80/ 10.80	5.00	-----	RCC Column casting is going on.	04-08-14 30-01-15 15-01-15	AA & ES given during August'2013. Work delayed for AA.
141.	1 st Circle Bsg. Division	Const. of P.S building at Kalamchoura (F. Y-2012-13)	81.41/ 73.19	20.00	20.00	Brick work completed upto plinth level.	18-05-14 30-06-15 20-06-15	AA & ES given during August'2013. Fund required Rs. 8.21 lakh. Work delayed due to site problem.
142.	1 st Circle Tlm. Division	Development of Parade Ground with Drill Shed at Khowai (F. Y-2012-13)	18.96/ 20.00	-----	-----	Work will be started soon.	-----	A.A& ES received Fund required Rs-24.41 lackhs
143.	1 st Circle Tlm. Division	Construction of NGO mess at District Police Line at Khowai District (F. Y-2012-13)	65.45/ 40.00	-----	-----	Work will be started soon.	-----	A.A& ES received. Site lately given/Now Bricks problem.
Name of scheme/Department/Agency: - 21. R.D. Works								
Commencement Year -2014								
144.	1 st Circle Agt Division	Construction of Balance Portion of Type-II & type-III quarter at Hezamara RD Block. I/O- Amiya Das,JE(F. Y-2013-14)	54.00/ 36.49	36.49	36.49	Type-II Plastering Type-III painting to be done.	April,14 Oct,14 -----	AA & ES received. Balance fund Rs17.15
Name of scheme/Department/Agency: - 22.RD Works (MGNREGA)								
Commencement Year -2013								
145.	1 st Circle Agt Division	Const of Box Culvert at Jarul Bachai I/O:- Sumit Chowdhury,JE (F. Y-2012-13)	54.00/ 54.00	45.00	40.00	Wing wall in progress.	6-02-13 Aug' 14 Oct ,14	AA & ES received.
146.	1 st Circle Tlm. Division	Const. RCC continuous bridge at Jamtilla,Purba Ganki Under Khowai RD Block I/O Er. P .Das.T/A (F. Y-2013-14)	26.48/ 23.37	14.84	14.84	-----	-----	Site selected .Work order will issued very shortly.A/A &E/S not received Balance fund Rs3.11
147.	1 st Circle Agt Division	Const. of RCC balance Cantilever foot bridge over Howra River at Khotamura ,Jiraniakhola G.P I/O-Er. Shilpi Das, TA (F. Y-2013-14)	49.00/ 30.00	30.00	30.00	Approach remaining.	Nov ,13 June' 14 -----	AA & ES received. Fund exhausted.
148.	1 st Circle Agt Division	Const. of BNRGSK at Bishrambari ADC Village under Jirania RD Block. (F. Y-2013-14)	23.23/ 18.37	8.00	8.00	GF is almost completed	Dec,13 June' 14 -----	AA & ES received. (Fund withdrawal by D.M & Collector)

Commencement Year-2014								
149.	1 st Circle Agt Division	Construction of RCC Bridge over Luharcherra at Bodjung Nagar ADC village of Lefunga RD Block (F. Y-2013-14)	38.00/ 25.00	25.00	25.00	Wing wall remaining.	May,14 Nov'14 ----	AA & ES received. Balance fund required.
150.	1 st Circle Agt Division	Construction of RCC foot Bridge at Krishnanagar over Ghuramara river at Jirania.I/O:-SS Laskar,JE(F. Y-2013-14)	34.06/ 34.06	34.06	34.06	Piling work completed.	March,14 March'15 March'15	AA & ES received.
151.	1 st Circle Agt Division	Construction of RCC foot Bridge over Dhanai river at Chargaria village at Mandwi (F. Y-2013-14)	34.06/ 34.06	8.00	8.00	Abutment raised by 4.00 mtrs.	March,14 March'15 March'15	AA & ES received.
152.	1 st Circle Agt Division	Construction of RCC foot Bridge over Howrah river at Kalasathi Para of paschim Jiraniakhola at Belbari RD Block. (F. Y-2013-14)	64.78/ 21.78	21.78	21.78	Piling Work is completed	June,14 Aug'15 Aug'15	AA & ES received. (Fund shortage)
153.	1 st Circle Agt Division	Const. of BNRGSK at Natun Nagar under Bamutia RD Block. (F. Y-2013-14)	23.23/ 23.28	23.00	23.00	C/S is in progress	May,14 Nov'14 Nov'14	AA & ES received
154.	1 st Circle Agt Division	Const. of BNRGSK at Bijohnagar under Mohanpur RD Block. I/O:-S.Chakraborty,TA (F. Y-2013-14)	23.23/ 23.28	23.00	23.00	Roof level	May,14 Nov'14 Nov'14	AA & ES received
155.	1 st Circle Agt Division	Const. of BNRGSK at Puba Debendranagar GP under Jirania RD Block. (F. Y-2013-14)	23.23/ 18.23	18.23	18.23	Plinth level	April,14 Nov'14 Nov'14	AA & ES received Fund shortage (Earlier site problem was there)
156.	1 st Circle Agt Division	Const. of BNRGSK at Satdupia GP under Mohanpur RD Block. I/O:-M.Debbarma,TA(F. Y-2013-14)	23.23/ 23.28	23.28	23.28	Roof level	April,14 Nov'14 Nov'14	AA & ES received
157	1 st Circle Agt Division	Construction of RCC footbridge at Khayerpur I/O:-S.Das,JE (F. Y-2013-14)	64.78/ 64.78	64.78	64.78	Abutment wall raised up to top level	Feb,14 Feb'15 Feb'15	AA & ES received
158.	1 st Circle Agt Division	Construction of RCC footbridge at Kobrakhamar. I/O:-Soma Debbarma,TA(F. Y-2013-14)	34.06/ 34.06	34.06	34.06	Abutment wall raised by 4.00 ft.	March,14 Dec'14 Dec'14	AA & ES received
159.	1 st Circle Bsg Division	Const. of road crossing gate at Bhakta Thakur para on the way to Jampuijala RD Block I/O:-Er.Diamond Khisha,JE (F. Y-2013-14)	6.65/ 6.65	-----	-----	Earth work just started	05-09-14 30-12-14 30-10-14	AA&ES received. Site handed over on Aug,14
Name of scheme/Department/Agency: - 23.Revenue Department								
Commencement Year -2013								
160.	1 st Circle Agt Division	Construction of Record Room at DM Office I/O. Er . S.K. Das, T/A (F. Y-2013-14)	22.00/ 10.00	10.00	10.00	Pilling completed as per previous plan.	Oct, 13 Oct'14 ---	AA & ES received Work stopped due to shortage fund and waited for approval of new plan from PWD(Architecture)

Commencement Year-2014								
161.	1 st Circle Bsg. Division	Construction of office building (GF) having G+ 2 storied foundation premises of DM office during the year 2013-14 I/O-Pradip Roy,TA (F. Y-2013-14)	46.84(GF) +37.00(FF)) =77.00	40.00	40.00	Finishing work at GF is going on.	22-04-14 22-04-15 30-03-15	AA&ES Received Estimate of FF send for approval.
Name of scheme/Department/Agency: - 24. Revenue Department (ACA)								
Commencement Year -2011								
162.	1 st Circle Agt Division	Construction of 750 seated Lembucherra community Hall. I/O-Himangsu Barman, J.E RDAD. (F. Y-2012-13)	236.00/ 79.00	79.00	79.00	Hall up to roof level, balcony- Lintel level	March'11 Sept'13 -----	AA & ES not received Original out lay was for development of Kamalghat Market during 2009-10.To utilize the drawn fund,the said work started during 2012-13 Balance fund required with materials enhanced cost.
Commencement Year-2013								
163.	1 st Circle Agt Division	Construction of market complex (Gr floor) at Jirania market. I/O Er.Abhijit Saha (F. Y-2012-13)	225.00/ 225.00	150.00	133.35	Half portion up to roof level & rest half up to plinth level.	Nov,13 31.03.15 March'15	AA & ES received
Name of scheme/Department/Agency: -25. Revenue Department (BADP)								
Commencement Year -2012								
164.	1 st Circle Agt Division	Construction of Mini Stadium/Gallery at Akhaliacherra High School at Hezamara I/O Joyprakash D/B,JE (F. Y-2011-12)	15.00/ 15.00	15.00	15.00	G.C.I sheet fitted & Painting is going on.	Jan'12 Sept'12 Oct,14	AA & ES received.
Commencement Year-2013								
165.	1 st Circle Agt Division	Const of health sub-centre at At Shankhola under Shankhola G.P of HZM R.D Block' I/O=Er Joyprakash Debbarma, T.A (F. Y-2011-12)	13.39/ 13.39	13.39	13.39	Painting work is in progress.	March,13 Aug'13 Oct,14	AA & ES received.
166.	1 st Circle Bsg. Division	Construction of Common facility centre cum meeting hall at Kayadhepa, under Bishalghar R D Block , I/O Pradip Roy, TA (F. Y-2011-12)	30.00/ 25.00	25.00	25.00	Work above top bend level(height 4.60 m) work stop due to unavailable of BIP	23-10-13 30-05.14 -	AA & ES given from DM. Hand over the site on December, 2013. Balance fund Rs.5.00 Lac
167.	1 st Circle Bsg. Division	Construction of community hall at Karaimura under Bishalgarh Block. I/O- Er K. Banik, JE (F. Y-2012-13)	93.00/ 77.00	58.00	50.00	Ceiling work is in progress.	08-03-13 30-03.14 -----	AA&ES Received Fund required Rs.16.00 lac.Fund placed during the year(2012-13),(2013-14)0&(2014-15)

168.	1 st Circle Bsg. Division	Construction of community hall at Macima under Kathalia RD Block. I/O:- Partha Sarathi Das,T.A (F. Y-2012-13)	120.00/ 120.00	40.00	40.00	Main hall upto top level.Verh. Roof casting completed	02-05-13 02-05-14 -----	AA&ES Received Fund just placed Rs80.00 Lac
169.	1 st Circle Agt Division	Const of health sub-centre at purba chanpur GP under Hezamara R.D Block.I/O:- :- Amiya Bhusan das, JE (F. Y-2013-14)	15.00/ 15.00	12.50	12.50	Painting is progress	Dec,13 June'14 Sept,14	AA & ES received
170.	1 st Circle Bsg. Division	Construction of Kulubari Mainama Hafizia madrass at Rahimpur G/P Within Boxanagar RD. Er Pijush Debnath T/A(F. Y-2013-14)	20.00/ 20.00	12.00	6.00	Plastering work is in progress	19-11-13 30-10-14 15-10-14	AA&ES Received
171.	1 st Circle Bsg. Division	Construction of swimming pool galary (part –II) at Malaghar RD Block under RD Bisramganj division Sepahijala District during the year 2013-2014 (F. Y-2013-14)	24.50/ 20.00	15.00	15.00	Sanitary work is going on	27-12-13 27-06-14 -----	AA& ES Received Balance fund required
172.	1 st Circle Tlm. Division	Extension of Ampura sports Gallery at Ampura H/S school field at Padmabil RD.Block. Er.Dhirman Debbarma.T/A (F. Y-2013-14)	6.186/ 6.00	5.36	5.36	97.00 m completed out of 105.00m	26-09-2013 30-09-14 Sept'14	A.A& ES received 8.00Mt kept clear for vehicle
173.	1 st Circle Tlm. Division	Extension of Birchandrapur class-XII School sports gallery and finishing work padmabil RD block , I/O Er, Abdul Rahim ,JE(F. Y-2013-14)	6.15/ 6.00	5.65	5.65	i) 5 Seater:- Completed ii) 2 Seater:- 24.0m completed out of 36.0m	29-09-2013 Nov,14 Nov'14	A.A& ES received Balance 12.00 m pending due to site not clear.
174.	1 st Circle Tlm. Division	Const. of ARDD sub-center at Ratanpur I/O:-Er. Maheswar Debbarma, JE . (F. Y-2013-14)	6.68/ 6.00	3.44	3.44	Plastering work going on	15-10-13 Dec,14 Sept'14	A.A& ES received
Commencement Year -2014								
175.	1 st Circle Agt Division	Const of health sub-centre at Laxmi pur I/O Er.Rajesh Deb Barma (under Mandwi block) (F. Y-2012-13)	13.39/ 13.39	13.39	13.39	Plastering work completed	May'14 Oct,14 Oct'14	AA & ES received
176.	1 st Circle Agt Division	Const of health sub-centre at Patunagar GP under Mohanpur R.D Block. I/O:-A. Debbarma, T/A(F. Y-2013-14)	15.40/ 15.00	15.00	15.00	Roof slab casting is done	Feb,14 Aug'14 Oct'14	AA & ES received
177.	1 st Circle Agt Division	Const of health sub-centre at purba Tomakari GP under Hezamara R.D Block.I/O:- :- Goutam Debbarma, JE (F. Y-2013-14)	15.00/ 15.00	12.50	12.50	Plastering is progress	Feb'14 Aug'14 Oct,14	AA & ES received
178.	1 st Circle Agt Division	Cost of health sub-centre at Rangacherra Mohinipur GP under Mohonpur R.D. Block.I/O .Biswanath Roy Choudhury (F. Y-2013-14)	15.00/ 15.00	14.00	12.50	Plastering work progress	May'14 Sept'14 Sept'14	AA & ES received
179.	1 st Circle Agt Division	Const Health sub centre at Lembhucherra under Bamutia RD Block,I/O P.Dasgupta,TA(F. Y-2013-14)	15.40/ 15.00	15.00	15.00	Column erected upto plinth level	June , 14 Nov'14 Nov'14	AA & ES received

180.	1 st Circle Agt Division	Const Health sub centre at Paschim Bamutia under Bamutia RD Block,I/O A.Tripura,TA(F. Y-2013-14)	15.40/ 15.00	15.00	15.00	Lintel level	Feb,14 Aug' 14 Nov' 14	AA & ES received Due to public intervene by demanding money.
181.	1 st Circle Agt Division	Construction of Mini open Gallery at Madhu chowdhury H.S School. I/O:- Santanu debnath, JE (F. Y-2013-14)	20.00/ 20.00	20.00	20.00	Completed	Feb,14 Aug' 14	AA & ES received
182.	1 st Circle Agt Division	Construction of boundary wall at Katlamara High School under Mohonpur R.D Block I/O.M Debbarma,TA(F. Y-2013-14)	10.00/ 10.00	10.00	10.00	80% completed	March , 14 Sept' 14 Sept' 14	AA & ES received
183.	1 st Circle Agt Division	Construction of 09 nos market stalls at Rangacharra chowmuhani Mohinipur GP under Mohanpur block I/O;-B.R Choudhury,TA(F. Y-2013-14)	15.00/ 15.00	15.00	15.00	Earth work completed	April,14 Nov' 14 Dec' 14	AA & ES received
184.	1 st Circle Agt Division	Construction of 9 nos market stall at Natunnagar under Bamutia R.D. block I/O:-A.Tripura.T/A (F. Y-2013-14)	15.00/ 15.00	15.00	15.00	Electrification work is going on.	Feb,14 Sept' 14 Sept' 14	AA & ES received
185.	1 st Circle Agt Division	Construction of 9 nos market stall at Lankamura GP under Mohanpur Lankamura GP Under Bamutia R.D. block I/O:-Pannalal Dasgupta.T/A (F. Y-2013-14)	15.00/ 15.00	15.00	15.00	intel level	Apri,14 Nov' 14 Nov' 14	AA & ES received
186.	1 st Circle Agt Division	Construction of Community hall at Lankamura GP under Mohanpur R.D Block (F. Y-2013-14)	80.00/ 30.00	15.00	15.00	intel level	Feb,14 Nov' 14	AA & ES received for Rs. 30.00 Lakhs.Work stopped
187.	1 st Circle Agt Division	Construction of addl. Community hall at Durgabari under Bamutia R.D Block I/O P. Dasgupta,TA(F. Y-2013-14)	9.00/ 9.00	9.00	9.00	Completed.	April' 14 July,14	AA & ES received
188.	1 st Circle Agt Division	Construction of Community hall at Kalacharra GP under Mohanpur R.D Block,I/O S.Chakraborty,TA (F. Y-2013-14)	40.00/ 40.00	40.00	-----	Site not clear.	-----	AA & ES received
189.	1 st Circle Agt Division	Construction of Community toilet at Kalibazar, purba bamutia GP under Mohanpur R.D Block I/O:- P.Dasgupta,TA (F. Y-2013-14)	10.00/ 10.00	-----	-----	Site recently handed over	-----	AA & ES received
190.	1 st Circle Agt Division	Construction of 5 nos market stall at Hezamara bazaar under Hazamara R.D. Block I/O:- Goutam Debborma, JE (F. Y-2013-14)	10.00/ 10.00	10.00	10.00	Lintel level	June' 14 Nov' 14 Nov' 14	AA & ES received
191.	1 st Circle Agt Division	Construction of School bulding at Madhuban Kathaltali HS School at madhuban GP under Dukli R.D Block (F. Y-2013-14)	15.00/ 15.00	15.00	15.00	Roof casting completed.	May,14 Sept,14 Oct' 14	AA & ES received

192.	1 st Circle Agt Division	Const of Agri Market Stall (8 unit) at housing complex at Kathaltali Bazar at Madhuban GP under Dukli RD Block I/O- Er Ranjan Das,JE(F. Y-2013-14)	13.00/ 13.00	-----	-----	Site not yet handed over	-----	AA & ES received
193.	1 st Circle Agt Division	Const of Agri Market Stall(10 unit) at Kathaltali Bazar at Madhuban GP under Dukli RD Block I/O- Er Ranjan Das,JE(F. Y-2013-14)	15.00/ 15.00	10.00	10.00	lintel level	May' 14 Oct' 14 Oct' 14	AA & ES received
194.	1 st Circle Agt Division	Const. of 5 nos watch tower for BSF Indo-Bangla border road under Dukli R.D.Block. I.O-Er. A. Tripura, T.A, RDAD (F. Y-2013-14)	13.00/ 13.00	8.00	8.00	Foundation work is going on	July' 14 Nov' 14 Nov' 14	AA & ES received
195.	1 st Circle Agt Division	Construction of Community hall at Hapania GP under Dukli R.D Block (F. Y-2013-14)	130.00/ 30.00	30.00	30.00	Work stopped after foundation work .	June' 14 Dec' 15	AA received for an amount of Rs. 30.00 Lacs. Work stopped due to fund shortage.
196.	1 st Circle Agt Division	Construction Gallery cum pavilion at the school field at Amtali under Dukli R.D Block. (F. Y-2013-14)	10.00/ 10.00	10.00	10.00	C/S work is in progress.	June' 14 Oct' 14 Oct' 14	AA & ES received
197.	1 st Circle Agt Division	Mtc. of Community hall at Amgachia kalkalia GP under Mohanpur R.D Block (F. Y-2013-14)	8.50/ 8.50	8.50	8.50	Work started.	Aug' 14 Nov' 14 Nov' 14	AA & ES received
198.	1 st Circle Agt Division	Construction of Childrens, Park at Jagatpur (F. Y-2013-14)	10.00/ 10.00	-----	-----	-----		Fund place to BDO Mohanpur
199.	1 st Circle Bsg. Division	Construction of market shed at Madhupur bazaar under Bishalgarh RD Block. I/O Er.P.Chakraborty ,JE (F. Y-2012-13)	19.45/ 20.00	6.92	6.90	Painting work is in progress	14-03-14 15-09-14 15-10-14	AA&ES Received Site handed over on March,14
200.	1 st Circle Bsg. Division	Construction of school building at Uttar Madhya Laxmibill JB school under BLG RD block .Er.Pradip Ray, T/A (F. Y-2013-14)	20.14/ 20.00	10.00	10.00	Finishing work is in progress	15-03-14 15-09-14 30-09-14	AA & ES given by DM&C Balance fund Rs0.14
201.	1 st Circle Bsg. Division	Construction at Rangmala Sr.Basic school under Charilam RD block I/O:- R.Debnath,JE(F. Y-2013-14)	19.14/ 20.00	10.80	10.00	Finishing work is in progress	15-01-14 15-08-14 30-09-14	AA & ES given by DM&C
202.	1 st Circle Bsg. Division	Construction of community center at Dhanirampur ADC Village under Boxanagar RD Block, I/O:-Er Amit Debbarma,JE (F. Y-2013-14)	20.00/ 20.00	10.00	10.00	Truss fitted	10-02-14 31-10-14 15-10-14	AA & ES Received
203.	1 st Circle Bsg. Division	Construction of junior Madrass at Madhya Boxanagar G/P within Boxanagar RD block but location changed to Boxanagar Dakshin para Jr.Madrassa I/O:-Er.Pranab Paul T/A(F. Y-2013-14)	20.13/ 20.00	8.00	8.00	Lintel level	16-04-14 30-11-14 15-11-14	AA&ES Received Balance fund Rs 0.13

204.	1 st Circle Bsg. Division	Construction of putia Bazar Islamic junior Madrass at putia G/P Within Boxanagar RD block .Er.Amit Debbarma, T/A(F. Y-2013-14)	20.13/20.00	4.00	4.00	Layout given	05-09-14 31-04-15 31-03-15	AA&ES Received
205.	1 st Circle Bsg. Division	Construction of Naljala Islamic junior Madrass at Manikyannagar G/P Within Boxanagar RD block . Er.Taushif khadim T/A(F. Y-2013-14)	20.13/20.00	10.00	10.00	Above lintel level	17-04-14 30-11-14 15-11-14	AA&ES Received
206.	1 st Circle Bsg. Division	Construction of Gourangola Islamic junior Madrass at Rahimpur G/P Within Boxanagar RD block .Er.Taushif khadim T/A(F. Y-2013-14)	20.13/20.00	6.00	6.00	Earth work of column trench is completed	17-04-14 31-12-14 25-12-14	AA&ES Received
207.	1 st Circle Bsg. Division	Construction of market stall (Having Double storied foundation) at Konaban GP under Bishalgarh RD Block During the year 2013-2014(F. Y-2013-14)	42.01/30.00	14.20	10.00	C/S Work is going on	14-01-14 15-12-14 30-12-14	AA & ES received for Rs. 30.00 Lakhs. Balance fund required Rs12.01
208.	1 st Circle Bsg. Division	Construction of community hall at Purba Gakulnagar GP under Bishalgarh. RD. Block. I/O-Er S. Kar(F. Y-2013-14)	29.30/30.00	7.68	7.68	Finishing work is going on	30-01-14 30-10-14 30-09-14	AA & ES received for Rs. 30.00 Lakhs.
209.	1 st Circle Bsg. Division	Construction of community hall over 1 st floor of Thalibari H.S School under kathalia. RD. Block. During the year 2013-14 (F. Y-2013-14)	28.84/20.00	10.00	10.00	Finishing work is going on	28-01-14 28-10-14 15-10-14	AA&ES received for Rs. 20.00 Lakhs. Balance fund required Rs8.84
210.	1 st Circle Bsg. Division	Construction of Grand stand & mini stand Stadium at mdhupur HS School with in bishalgarh RD Block under BADP scheme during the year 2013-2014.I/O:-Er Prasanta Chakraborty (F. Y-2013-14)	31.50/30.00	6.30	6.00	Work upto lintel level	15-05-14 15-11-14 31-12-14	AA&ES Received for Rs. 30.00 Lakhs Delay for site selection
211.	1 st Circle Bsg. Division	Const. of Children Park & boundary wall at Konaban under Bishalgarh RD Block under BADP scheme during the year 2013-2014. I/O:-Nirmal Debnath W/A, (F. Y-2013-14)	15.00/15.00	-----	-----	Work order issued		AA&ES Received Clear Site not handed over
212.	1 st Circle Bsg. Division	Construction of Community hall at Shibnagar GP of Nalchar RD Block under BADP scheme during the year 2013-2014 Er. Partha Debnath. JE , (F. Y-2013-14)	30.71/30.00	15.00	15.00	Lintel level.	01-02-14 01-12-14 30-11-14	AA&ES received for Rs. 30.00 lakhs
213.	1 st Circle Bsg. Division	Construction of Gallery with retaining wall at Barnarayan H/S School under Uttar Paharpur GP (part-I) under Kathalia RD Block during the year 2013-14 I/O-Santanu Majumder,JE (F. Y-2013-14)	11.83/11.83	-----	-----	C/S work is progress for roof slab	02-05-14 02-11-14 30-11-14	AA&ES Received

214.	1 st Circle Bsg. Division	Construction of Gallery with retaining wall at Barnarayan H/S School under Uttar Paharpur GP (part-II) under Kathalia RD Block during the year 2013-14. I/O-Santanu Majumder,JE (F. Y-2013-14)	7.83/ 7.83	-----	-----	Plastering work is in progress	02-05-14 02-11-14 30-12-14	AA&ES Received
215.	1 st Circle Bsg. Division	Development of site for the construction of Rangamatia (N) SB school building at Khedabari GP under Nalchar RD Block during year 2013-14 I/O- Paritosh Das ,JE(F. Y-2013-14)	26.56/ 26.56	-----	-----	W/O issued		AA&ES Received Site not clear.
216.	1 st Circle Bsg. Division	Construction of Community centre at Manikya Nagar under Boxanagar RD Block during the year 2013-14 I/O- Dipankar Ghosh,JE(F. Y-2013-14)	30.79/ 25.00	-----	-----	Work not started		AA&ES received Rs. 25.00 Lakhs. PRI Bodies desire to increase the capacity of hall for 500 seats.
217.	1 st Circle Bsg. Division	Construction of fish,meat shed at 2 nd storey and market stall at 1 st story at Golaghati bazaar.I/O K.Banik,JE (F. Y-2013-14)	67.28/ 67.28	-----	-----	W/O issued		AA&ES Received. Clear site not handed over
218.	1 st Circle Bsg. Division	Construction of community hall on 1 st floor of Thalibari HS school under Kathalia RD Block I/O- Hillol Das,JE (F. Y-2013-14)	28.84/ 20.00	10.00	-----	Top level	28-01-14 30-05-14	AA & ES Received Balance fund Rs8.84
219.	1 st Circle Bsg. Division	Construction of shelter house (part-II) at DM office complex. I/O K.Banik,JE (F. Y-2013-14)	4.45381/ 4.45	3.00	-----	Completed	04-03-014 14-08-14	
220.	1 st Circle Bsg. Division	Construction of Agri shopping complex at Kathalia Bazar under KTL RD Block I/O - Chandan Debnath T/A (F. Y-2013-14)	32.16/ 30.00	-----	-----	W/O issued	-----	AA & ES received for Rs. 30.00 Lakhs Clear Site is not available Balance fund Rs2.16
221.	1 st Circle Bsg. Division	Const of 500 Community hall at Anandapur. (F. Y-2013-14)	89.00/ 31.00	-----	-----	Clear site not handed over.	-----	AA & ES received Balance fund required Rs58.00
222.	1 st Circle Tlm. Division	Construction of community hall (500 seated) at Bachaibari. (F. Y-2013-14)	169.43(Te ntative Estimate)/ 35.05	25.00	25.00	Estimate preparation completed. Work will start after required fund is placed.	- - -	A.A received for Rs. 169.43 Lakhs & ES received for Rs. 35.00 Lakhs.
223.	1 st Circle Tlm. Division	Construction of school building at Srikrishna High school,Purba Ganki at Khowai I/O:- Pranesh Rn Das ,TA (F. Y-2013-14)	14.98/ 15.00	5.62	5.62	Plinth level	13-01-2014 July ,14 Dec,14	A.A& ES received for Rs. 15.00 Lakhs.
224.	1 st Circle Tlm. Division	Construction of Dhalabil high school at Khowai I.O:-Dhanjoy Debbarma,JE (F. Y-2013-14)	27.18/ 30.00	17.35	15.00	Roof casted	17-01-2014 July ,14 Sep,14	A.A& ES received for Rs. 30.00 Lakhs

225.	1 st Circle Tlm. Division	Construction of Dining Hall at Tulashikar-Rajnagar Higher Secondary School under Tulashikar RD Block I/O-Er.Depak Kr Reang,JE (F. Y-2013-14)	11.20/ 11.20	9.63	9.63	Painting in progress	18-01-2014 April,14 Sept'14	A.A& ES received
226.	1 st Circle Tlm. Division	Construction of Dining Hall at Ashrambari Higher Secondary School under Tulashikar RD Block I/O-Er.Bidyut Kr Deb,JE(F. Y-2013-14)	11.20/ 11.20	9.63	9.63	Painting work	17-01-2014 April,14 Sept,14	A.A& ES received
227.	1 st Circle Tlm. Division	Construction of Dining Hall at Bharat Sardar Para Higher Secondary School under Tulashikar RD Block I/O-Er.Bidyut Kr Deb,JE(F. Y-2013-14)	11.20/ 13.10	9.63	9.63	Painting work	16-01-2014 April,14 Sept',14	A.A& ES received
228.	1 st Circle Tlm. Division	Const. of Community Centre at Uttar Singhicherra under Khowai RD Block. I/O- A.Das TA. (F. Y-2013-14)	10.23/ 10.00	4.75	4.75	Roof level	01.01.2014 Aug'14 Oct'14	A.A& ES received BIP 40m dia 180 required
229.	1 st Circle Tlm. Division	Const. of Community Centre at Pashim Sonatala under Khowai RD Block. I/O- Sujit Saha TA. (F. Y-2013-14)	10.23/ 10.00	5.56	5.56	Roof level	20.02.2014 June,14 Oct,14	A.A& ES received BIP 40m dia 180 required
230.	1 st Circle Tlm. Division	Construction of Multipurpose community hall near Padmabil R.D Block. (F. Y-2013-14)	119.00/ 32.50	25.00	25.00	Not started	-----	A.A received for Rs. 119.00 Lakhs & ES received for Rs. 32.50 Lakhs.Work will be taken up after placement of required fund.
231.	1 st Circle Tlm. Division	Box type culvert with iron grill and provision of high power illuminationof BOP Belcherra, Bagabil ,Khengarbari I/O:-M Debbarma,JE(F. Y-2013-14)	15.26/ 6.00	-	-	Work will be started very soon.	-----	A.A& ES received for Rs. 6.00 Lakhs. Balance fund Rs 9.26 lac .
232.	1 st Circle Tlm. Division	Construction of building for weaving center and its office room at paschim ganki under Khowai RD Block. I/O Kuntal Dutta (F. Y-2013-14)	17.36/ 20.00	8.98	8.98	Work order issued	- - -	A.A& ES received Land not handed over. Matter with SDM/BDO Khowai
233.	1 st Circle Tlm. Division	Construction of Multipurpose Training center at Hrishidas para,Khowai Block I/O.Er.Abhijit Das,TA (F. Y-2013-14)	20.86/ 20.00	10.78	10.78	Up to Roof level	09-01-14 Augt,14 Oct'14	A.A& ES received BIP 40m dia 180 required
Name of scheme/Department/Agency: - 26.Revenue Department (PPW)								
Commencement Year -2013								
234.	1 st Circle Agt Division	Construction of Toilet block at Abhoynagar masjid under AMC .I/O Prasenjit Roy T/A . (F. Y-2012-13)	4.06/ 4.06	4.06	4.06	Finishing work remaining.	Feb'13 July'13	A.A& ES received. Earlier work was stopped due to fund shortage
Commencement Year -2014								
235.	1 st Circle Agt Division	Construction of VIP Room & Guard Room at Durgabari under AMC. I/O:-Er. A. Debbarma (F. Y-2013-14)	15.57/ 4.00	4.00	4.00	Plastering work is in progress	May ,14 Oct'14 Oct'14	A.A& ES received for Rs. 4.00 Lakhs. Balance fund required

236.	1 st Circle Agt Division	Construction of Community Centre at Manipuri Bausti at Barjala uner AMC Area I/O Prasenjit Roy T/A . (F. Y-2013-14)	6.48/ 6.48	6.48	6.48	12 nos column base including haunch out of 32 nos is completed	June' 14 Nov' 14 Nov' 14	A.A& ES received
237.	1 st Circle Agt Division	Construction of Gauest Room at Buddha Mandir under AMC Area I/O- A Debbarma,TA(F. Y-2013-14)	12.70/ 10.00	10.00	10.00	Top level	May' 14 Oct' 14 Nov' 14	A.A& ES received for Rs. 10.00 Lakhs.
Name of scheme/Department/Agency: -27. Revenue Department (SPA)								
Commencement Year -2012								
238.	1 st Circle Agt Division	Construction of 500 seated community Hall at Lefunga Sub- Block. I/O: Pulak Saha, TA, LFG (F. Y-2012-13)	125.00/ 125.00	125.00	125.00	Civil work completed.	14-11-12 May' 14 -----	A.A& ES received for Rs. 125 Lakhs. Additional fund Rs50.00 Lakhs required for acoustic & decoration of stage as desired by Hon'ble Power minister.
Commencement Year-2013								
239	1 st Circle Agt Division	Construction of Composite Block Office Building at Lefunga. I/O:-Er.Sumit Choudhury,JE (F. Y-2012-13)	367.95/ 235.00	205.00	200.00	1 st floor up to lintel level	Aug,13 Oct,14 Dec' 14	A.A& ES received Balance fund required Rs. 132.95 Lakhs.
240.	1 st Circle Agt Division	Construction of PHC at Baikunthapur at Hezamara .RD .Block I/O Er. Himanshu Barman, JE, RDAD(F. Y-2012-13)	401.00/ 200.00	175.00	150.00	1st floor slab casting done. Another portion rod banding binding is in progress.	25-05-13 Feb' 15 -----	A.A& ES received Balance fund required Rs. 201.00 Lakhs.
241.	1 st Circle Agt Division	Const of health sub-centre at Dakshin Radhapur Er. Suma Debbarma, TA,JRN (F. Y-2012-13)	14.60/ 13.39	13.39	13.39	Plastering work is in progress.	18-02-13 Aug,14 Oct' 14	A.A& ES received Earlier there was site problem.
242.	1 st Circle Agt Division	Const of health sub-centre at East Belbari Er.Soma debbarma TA,JRN (F. Y-2012-13)	14.60/ 13.39	13.39	13.39	Finishing work.	15-04-13 Aug' 14 Oct ,14	A.A& ES received Earlier there was site problem.
Commencement Year -2014								
243.	1 st Circle Agt Division	Construction of SDM Residence & Quarter, Type-IV, Type-III, Quarter attached to SDM Office at Jirania. I.O-Er. A. Saha, JE, RDAD. (F. Y-2013-14)	236.11/ 236.11	150.00	106.25	Foundation work is in progress	20-06-14 March,15 March' 15	A.A & ES received
244.	1 st Circle Agt Division	Construction of SDM office building at Jirania ,West Tripura I/O:-A.Saha,JE (F. Y-2013-14)	497.00/ 537.21	241.75	241.75	One part roof casting completed.	March,14 June,15 June' 15	A.A& ES received
245.	1 st Circle Agt Division	Construction of SDM office building at Mohanpur ,West Tripura I/O.H.Barman,JE (F. Y-2013-14)	537.21/ 537.21	241.75	241.75	lintel level	April,14 Dec,15 Dec' 15	A.A& ES received

246.	1 st Circle Agt Division	Comprehensive Area Development Project at Chakbazar (Block Chowmuhani) under Jirania RD Block I/O-SS Laskar,JE (F. Y-2013-14)	112.50/ 107.00	107.00	107.00	Earth work in progress.	Aug'14 June'15 June'15	A.A& ES received Balance fund required.
247.	1 st Circle Agt Division	Construction of motor Stand at Mohanpur (F. Y-2013-14)	185.54/ 185.54	-----	-----	-----	-----	A.A& ES received Site not available.
248.	1 st Circle Agt Division	Construction of 10 Bedded Civil Hospital at Borakha under Mandwi RD Block (F. Y-2013-14)	315.00/ 300	135.00	135.00	Plan sent to Health Department for approval	-----	A.A& ES not received Site preparation done.
249.	1 st Circle Agt Division	Up gradation of Mandwi PHC from 06 Bedded to 10 Bedded Capacity (F. Y-2013-14)	112.00/ 112.00	30.40	30.40	Plan sent to Health Department for approval	-----	A.A& ES not received Waiting for approval from health Deptt.
250.	1 st Circle Agt Division	Construction of Block Building at Belbari I/O Abhijit Saha,JE (F. Y-2013-14)	134.00/ 45.00	45.00	45.00	Plinth level	March,14 June, 15 -----	A.A& ES not received Balance fund required.
251.	1 st Circle Agt Division	Construction of Block Building at Bamutia I/O:- A.Tripura,TA (F. Y-2013-14)	134.00/ 45.00	45.00	45.00	All column raised upto lintel level & 50% brick work upto lintel level completed	Feb ,14 July'15 -----	A.A& ES not received Balance fund required.
252.	1 st Circle Agt Division	Construction of Block Building at Old Agartala I/O:-S.K Das,JE (F. Y-2013-14)	227.00/ 45.00	45.00	45.00	Decision pending	-----	A.A& ES not received Site not finalized as per detailed estimate.
253.	1 st Circle Bsg. Division	Construction of vegetable, fish market shed RCC Framed structure with provision of double story foundation& stair case at Urmai market during the year 2013-2014 .Er. Sanjib Singha ,JE (F. Y-2013-14)	39.96/ 36.06	10.00	10.00	Roof casting complete.	20-03-14 20-12-14 15-12-14	AA& ES received for Rs.36.06 Lakhs.
254.	1 st Circle Bsg. Division	Construction of New Block Building of Nalchar RD Block at Nalchar Block HQ during the year 2013-14 I/O- Sudhangsu Bhowmik,JE (F. Y-2013-14)	135.63/ 45.00	40.00	40.00	lintel level	01-04-14 01-04-15 -----	AA& ES received for Rs. 45.00 Lakhs. Balance fund required Rs. 90.63
255.	1 st Circle Bsg. Division	Construction of Block Building for Charilam RD Block within Charilam Block HQ during the year 2013-14 I/O- Rajib Debnath,JE(F. Y-2013-14)	134.78/ 45.00	27.62	-----	Plinth level	22-05-14 22-05-15 30-05-15	AA&ES received for 45.00 Lakhs. Balance fund required Rs89.78
256.	1 st Circle Bsg. Division	Construction of New Block Building of Mohanbhog RD Block near at Mohanbhog HQ during the year 2013-14 (F. Y-2013-14)	135.63/ 45.00	25.00	-----	W/O issued	-----	AA&ES received for Rs. 45.00 Lakhs. Design under preparation as per modified plan. Balance fund required Rs 90.63 lac

Name of scheme/Department/Agency: -27. Revenue Department (SCA)								
Commencement Year -2012								
257.	1 st Circle Bsg. Division	Construction of school building at Bashpukur Sr Madrassa, Kathalia. I/O- Er S. Majumdar, JE (F. Y-2012-13)	94.31/94.31	50.00	40.00	Finishing work is in progress	15-12-12 30-09-14 -----	AA&ES Received Fund required 11.31 lakhs
Commencement Year-2013								
258.	1 st Circle Bsg. Division	Cons. Of 100 seated Boys Hostel at Bashpukur Sr. Islamia Madrassa, under KTL Block, I/O- Er S. Majumdar, JE (F. Y-2012-13)	231.33/231.33	100.00	100.00	Plastering work is completed	15-01-13 15-07-14 -----	AA&ES Received Fund required 85.33 lakes
Commencement Year-2014								
259.	1 st Circle Bsg. Division	Construction of double storied market shed with staircase room (ground floor) at Uttar Taibandal ADC Village under Melaghar R D Block, I/O Er. Paritosh Das JE(F. Y-2012-13)	26.72/26.72	18.00	18.00	Roof casting completed.	21-02-14 21-10-14 30-10-14	AA&ES Received
260.	1 st Circle Bsg. Division	Construction of (8unit) market stalls with staircase room (1 st floor) at Uttar Taibandal ADC Village under Melaghar R D Block, I/O Er. . Paritosh Das JE (F. Y-2012-13)	17.58/16.43	7.00	-----	RCC Column casting is going on.	01-09-14 01-03-15 31-01-15	AA&ES Received Work will start after completion of ground floor work.
261.	1 st Circle Bsg. Division	Construction of foot bridge RCC/ Steel Over Kakri River Dakshin Mahespur under Kathalia RD. Block During the year 2013-2014 .Er. Swapan ch Das .. JE , (F. Y-2013-14)	68.29/68.29	25.00	25.00	Column casted upto a height of 4.80m. Ballies boring for staging work will be started soon .	18-02-14 18-03-15 15-03-15	AA&ES received full. Fund just placed.
262.	1 st Circle Bsg. Division	Construction of foot bridge over river Gomati at Battala kheya ghat of Melaghar RD. Block During the year 2013-2014 , .Er P.Roy, T/A (F. Y-2013-14)	150.00/120.00	22.00	15.00	RCC pile cap completed.	29-01-14 30-04-15 -----	AA&ES received Work stopped due to rain Balance fund required Rs 30.00 lac
263.	1 st Circle Bsg. Division	Construction of 10 baded primary health Center at Urmai under Mohanbhog RD. Block During the year 2013-2014 .Er. S singha . JE , (F. Y-2013-14)	394.65/50.00	-----	-----	-----	-----	AA& ES received for Rs. 50.00 Lakhs Balance fund required Rs 344.65 lac
Name of scheme/Department/Agency: - 29.SC/OBC Welfare Department								
Commencement Year -2013								
264.	1 st Circle Agt Division	Construction of 50 seated boy's hostel (Sanatan Sarkar Smriti) attached to ChariparaHS School under Dukli RD Block. I/O :-Er. S.K Das,JE(F. Y-2012-13)	138.00 / 92.85	92.85	92.85	Ground floor roof casting completed & column casting at 1 st floor is going on.	10-06-13 Dec,15 -----	A.A& ES received full. Balance fund required.

Commencement Year -2014								
265.	1 st Circle Agt Division	Const. of Hostel Superintendent of Dr.BR Ambedkar Chhatrabas. (F. Y-2013-14)	Nil/21.62	-----	-----	Estimate under preparation	-----	A.A& ES received
266.	1 st Circle Agt Division	Repairing of Hostel of Dr. BR Ambedkar Chhatrabas (F. Y-2013-14)	5.71/ 5.71	-----	-----	Work in progress	Aug'14 Nov'14 Nov'14	A.A& ES received
267.	1 st Circle Agt Division	Repairing & Renovation work of Adwaita Athithi Sala and quarter of Hostel superindent of Natun Nagar Class-XII School. (F. Y-2013-14)	19.70/ 19.70	-----	-----	Work in progress	Aug'14 Dec'14 Dec'14	A.A& ES received
268.	1 st Circle Agt Division	Construction of boundary wall around the proposed site of Harijon colony,Senpara under Old Agartala RD Block, I/O: S.Choudhury (F. Y-2013-14)	50.00/ 50.00	50.00	50.00	Boundary completed	Feb,14 Nov'14 Nov'14	A.A& ES received
Name of scheme/Department/Agency: -30.Transport								
Commencement Year -2013								
269.	1 st Circle Bsg. Division	Construction of boundary wall around the required land of Boxanagar Motor stand under Boxanagar R.D Block(350.00 m) I/O:- Er. Pijush Debnath(F. Y-2013-14)	23.78/ 23.78	5.00	5.00	212.00 m work completed (height 1.20 mt) out of 350.00m.Now work is stopped.	21-12-13 21-03-14 -----	AA & ES received The work obstructed by the people who are occupying the land.
Name of scheme/Department/Agency: -31.TTDCL/Tourism								
Commencement Year-2013								
270.	1 st Circle Tlm. Division	Construction of Tourist Cottage at Banabithi,Khowai (No.I&No.II) I/O.Er. Uttam Kr.Banik,JE (F. Y-2013-14)	2x14.14 =28.28/ 28.28	21.16	180.00	Completed	01-08-13 Oct,13 Oct,14	A.A& ES received
271.	1 st Circle Tlm. Division	Cont.of khowai tourist lodge at Khowai. I/O Er Dhananjay Debbarma ,JE (F. Y-2013-14)	224.09/ 120.30	86.60		Ground Floor inside& outside plastering work completed	25.07.13 Aug,14 March ,15	A.A& ES received Total fund placed for all components= 200.00 Lakhs out of 303.79 Lakhs. Balance fund will be required 103.79 Lakhs.
272.	1 st Circle Tlm. Division	Const. of Amphitheater at Banabithi Eco-Park under khowai R.D.Block IO-Er Dhananjay Debbarma .. JE (F. Y-2013-14)	34.44/ 34.44	22.00		Completed except Painting	30-09-13 Dec,13 Aug,14	
273.	1 st Circle Tlm. Division	Const. of Interpretation center at banabithi park under khowai RD Block .I/O .Er D.Debbarma .JE , (F. Y-2013-14)	16.98/ 16.98	15.23		Completed	20.08.13 Feb,14 Aug,14	

Name of scheme/Department/Agency: - 32. Tribal Welfare Deptt.								
Commencement Year -2013								
274.	1 st Circle Tlm. Division	Const. of Diversion Scheme over Monaicherra with Branch Cannel at Khowai. I.O. Er. Abdul Rahim, J.E., Padmabil R. D. Block (F. Y-2013-14)	105.07/ 87.12	48.19	48.19	RCC part completed 330.00 mtrs.Brick masonry total 2200.00 mtrs.Work taken up 552.00 mtrs & completed 360.00 mtrs	04-01-13 March ,13 -----	A.A& ES received Balance fund required.
Commencement Year -2014								
275.	1 st Circle Bsg. Division	Const. of mini stadium at Ramnagar school field Sutarmura I/O S.Datta. (JE) (F. Y-2014-15)	20.00/ 20.00	12.00	10.00	Brick work above plinth level is completed	07-07-14 07-01-15 30-10-14	AA&ES Received Site handed over on July,2014
276.	1 st Circle Tlm. Division	Const of 1 st storey of 100 seated ST Girls Hostel attached to Tulashikar- Rajnagar HS School (F. Y-2013-14)	97.70/ 97.70	32.39	32.39	50% roof casted completed	20-02-14 Aug,14 Dec''14	A.A& ES received
Urban Development Department(AMC, Nagar Panchayet)								
Commencement Year -2013								
277.	1 st Circle Agt Division	Construction of market complex At Gurpatti , MG Bazar. I/O- Er. Sumit Chowdhury,JE (F. Y-2012-13)	120.00/ 87.00	56.00	56.00	Out of 39 nos,13 nos pile cap done	Aug,13 Aug'14 -----	A.A& ES received Balance fund required.
278.	1 st Circle Tlm. Division	Construction of Rest house at 1 st floor of Khowai Nagar Panchayet(F. Y-2013-14)	52.00/ 52.00	16.22	16.22	Plastering out side in progress	05-09-13 Feb,14 Oct,14	A.A& ES received
Commencement Year -2014								
279.	1 st Circle Agt Division	Const of Mohanpur Municipality Office Building at Mohanpur. (F. Y-2013-14)	192.43/ 22.50	18.00	18.00	Not started	-----	A.A& ES received Materials booked for Rs.18.00 Lacs.
280.	1 st Circle Tlm. Division	Construction of Rest house at 2 nd floor of Khowai Nagar Panchayet (F. Y-2013-14)	93.00/ Nil	-----	----	-----	-----	A.A& ES received Fund required Rs-93.00 lakhs